

MANOLO FORTICH WATER DISTRICT

Manolo Fortich, Bukidnon

Maintenance Division

2014 Programs and Projects Status Report

Project Name	Budget	Objectives	Duration (WD)	Date Started	Total Expense (1/26/15)	Target Date of Completion
1 Installation of 8" dia Pipes along Fatima Subdivision	500,411.84	To upgrade pipelines for future distribution in the area	10	6-May-14	500,082.24	May 2014
2 Installation of 8" dia Pipes along 7th Day Adventist Church	460,810.88	To upgrade pipelines for future distribution in the area	10	1-Jun-14	459,554.34	July 2014
3 Installation of 8" dia Pipes along Shell Station Area	447,610.56	To upgrade pipelines for future distribution in the area	10	15-Jul-14	446,045.03	July 2014
4 Installation of 8" dia along Agora Market	474,011.20	To upgrade pipelines for future distribution in the area	10	20-May-14	473,063.64	June 2014
5 Installation of 8" dia Pipes from Shell Station Area to BCB Area	434,410.24	To upgrade pipelines for future distribution in the area	10	29-Jul-14	432,535.73	August 2014
6 Installation of 8" dia Pipes From Alae E/S to Lower MENZI	3,603,600.00	To upgrade pipelines for future distribution in the area	57	28-Oct-14	2,810,808.00	March 2015

As of December 31, 2014

Prepared by:



ENGR. ERMITO L. GAMAS

Maintenance Head

Noted:



ENGR. ROGELIO K. PANGAN

General Manager